

# *Denta Properties & Infrastructures Pvt Ltd*

**Name of the Project:** "Survey, Investigation, Design, Supply, Installation, Testing and Commissioning of Lift System (Headworks consisting of construction of intake through, Jackwell cum pumhouse, power supply including terminal bay, 11kv electrical substation, transmission line, Raising main and Pressure distribution network) for filling of 6 nos of MI-ZP tanks in Gangavathi Taluk, in Koppal District by lifting water from Tungabhadra River near Vipra village including operation & maintenance for a period of 5years after successful commissioning of the project".

**Awarded To :** *Veerayya Hiremath, K Doddahanumanthappa JV by Irrigation Department, GOK.*

**Executed By:** *M/s. Denta Properties & Infrastructures Pvt Ltd.*

# PROJECT DETAILS

- ▶ Date of Agreement : 27<sup>th</sup> July, 2021
- ▶ Date of Commencement : 28<sup>th</sup> July, 2021
- ▶ Project Completion Date : 26<sup>th</sup> Jul, 2023
  
- ▶ Agreement Value :
- ▶ Value of Work done  
as on 31/05/23 :

# Scope of work

- ▶ No. of Lifting Stations : 1 nos
- ▶ Sources Location : Tungabhadra River
- ▶ Total Length of Pipeline : 37.00Km (Mild Steel)
- ▶ No of Tanks filling : 6 nos
- ▶ Construction of 11KV Sub stations near by pump house with Transmission line connecting by existing sub station to pump house substation.

# Present Status of work

- Survey Status : Survey completed for Pipeline network.
- Submission of Designs : Raising Main, 1 PH GAD & Structural completed.
- Approval of Designs : Raising Main, 1 PH GAD completed, Structural completed.
- Grounding of Work : Started In the Month of Aug 2021. Work is in progress pumping station and pipe laying.

# Jackwell Cum Pumphouse



A scenic view of a rocky coastline. The foreground shows a sandy, light-colored rocky shore with sparse green vegetation. The middle ground is a calm, blue-grey body of water extending to the horizon. The sky is a pale, clear blue. The entire image is framed by a thin red border.

*Thank You*